

Task Name	Duration	21 13 25 27 211
<b>Westcliffe TAPS M352-002</b>	99 days	<b>Wed 5/24/17 thru Fri 10/13/17</b>
Preconstruction	1 day	Tue 5/30/17 Tue 5/30/17
Submittals, Bond, Contract, CDOT Forms	3 days	Wed Fri 6/2/17 5/31/17
SWMP Permits/BMPs	10 days	Wed 5/24/17 Wed 6/7/17
Survey	3 days	Sun 6/4/17 Tue 6/6/17
<b>Bid Alt #3-West end of Main-south side-Lowes to Adams</b>	<b>7 days</b>	<b>Mon 6/5/17 Tue 6/13/17</b>
Demo/Saw Cut	1 day	Mon 6/5/17 Mon 6/5/17
Subgrade Prep	2 days	Tue 6/6/17 Wed 6/7/17
Curb & Gutter	1 day	Thu 6/8/17 Thu 6/8/17
ADA Ramps	2 days	Fri 6/9/17 Mon 6/12/17
Sidewalk	2 days	Fri 6/9/17 Mon 6/12/17
Backfill	1 day	Tue 6/13/17 Tue 6/13/17
<b>Bid Alt #2-Main to Town parking lot between Lowe's and Greenstone Gallery</b>	<b>3 days</b>	<b>Tue 6/6/17 Thu 6/8/17</b>
Demo/Prep	1 day	Tue 6/6/17 Tue 6/6/17
Sidewalk	2 days	Wed 6/7/17 Thu 6/8/17
<b>Base Bid</b>	<b>36 days</b>	<b>Mon 6/12/17 Wed 8/2/17</b>
Install Conduit S. Main 2-5 st	5 days	Mon 6/12/17 Fri 6/16/17
Demo/Prep S. Main 2-5 st	3 days	Mon 6/19/17 Wed 6/21/17
Curb & Gutter S. Main 2-5 st	4 days	Thu 6/22/17 Tue 6/27/17
ADA Ramps S. Main 2-5 st	3 days	Wed 6/28/17 Fri 6/30/17
Brick Pavers S. Main 2-5 st	5 days	Mon 6/26/17 Fri 6/30/17
Pave Prep S. Main 2-5 st	4 days	Fri 6/23/17 Wed 6/28/17
Pave S. Main 2nd to 5th	2 days	Thu 6/29/17 Fri 6/30/17
Install Conduit N. Main 2-5 st	5 days	Wed 7/5/17 Tue 7/11/17
Demo/Prep N. Main 2-5 st	4 days	Wed 7/5/17 Mon 7/10/17
Curb & Gutter N. Main 2-5 st	4 days	Tue 7/11/17 Fri 7/14/17
ADA Ramps N. Main 2-5 st	3 days	Mon 7/17/17 Wed 7/19/17
Brick Paver N. Main 2-5 st	8 days	Mon 7/17/17 Wed 7/26/17
Pave Prep N. Main 2-5 st	4 days	Fri 7/21/17 Wed 7/26/17
Pave N. Main 2-5 st	2 days	Thu 7/27/17 Fri 7/28/17
Install 24" RCP/Inlets/Rip Rap	13 days	Wed 7/5/17 Fri 7/21/17
Install Pavement Markings	2 days	Mon 7/31/17 Tue 8/1/17
Landscape Improvements	3 days	Mon 7/31/17 Wed 8/2/17
<b>Bid Alt #4-Main &amp; 6th north side</b>	<b>3 days</b>	<b>Wed 7/5/17 Fri 7/7/17</b>
Demo	1 day	Wed 7/5/17 Wed 7/5/17
ADA Ramps	2 days	Thu 7/6/17 Fri 7/7/17
<b>Bid Alt #6 &amp; #7-6th St. Main to Rosita</b>	<b>50 days</b>	<b>Mon 7/31/17 Mon 10/9/17</b>
Demo/Saw Cut	3 days	Mon 7/31/17 Wed 8/2/17
Curb & Gutter	2 days	Wed 8/2/17 Thu 8/3/17
Sidewalk	4 days	Fri 8/4/17 Wed 8/9/17
ADA Ramps	2 days	Tue 8/8/17 Wed 8/9/17
Pave Prep	1 day	Mon 9/25/17 Mon 9/25/17
Landscape Improvements	1 day	Mon 10/9/17 Mon 10/9/17
<b>Bid Alt #5 -5th St. south side of Main to Rosita</b>	<b>42 days</b>	<b>Thu 8/10/17 Mon 10/9/17</b>
Demo/ Saw Cut	1 day	Thu 8/10/17 Thu 8/10/17
Curb & Gutter	1 day	Fri 8/11/17 Fri 8/11/17
Sidewalk	2 days	Fri 8/11/17 Mon 8/14/17
Pave Prep	1 day	Tue 9/26/17 Tue 9/26/17
Landscape Improvements	1 day	Mon 10/9/17 Mon 10/9/17
<b>Rosita St</b>	<b>44 days</b>	<b>Mon 8/14/17 Fri 10/13/17</b>
Demo 2 to 4 st S. Side	4 days	Mon 8/14/17 Thu 8/17/17
Storm Pipe	2 days	Fri 8/18/17 Mon 8/21/17

Curb & Gutter 2 to 4 st. S. Side	3 days	Fri 8/18/17 Tue 8/22/17
Sidewalk/Drive Pans 2 to 4 st. S. Side	5 days	Mon Fri 8/25/17 8/21/17
ADA Ramps 2 to 4 st. S. Side	2 days	Thu 8/24/17 Fri 8/25/17
Demo 4 to 6 st. S. Side	3 days	Wed 8/23/17 Fri 8/25/17
Curb & Gutter 4 to 6 st S. Side	3 days	Mon 8/28/17 Wed 8/30/17
Sidewalk/Drive Pans 4 to 6 st. S. Side	4 days	Wed Tue 9/5/17 8/30/17
ADA Ramps 4 to 6 st. S. Side	2 days	Tue 9/5/17 Wed 9/6/17
Demo 2 to 4 st N. Side	4 days	Tue 9/5/17 Fri 9/8/17
Curb & Gutter 2 to 4 st. N. Side	3 days	Mon 9/11/17 Wed 9/13/17
Sidewalk/Drive Pans 2 to 4 st. N. Side	5 days	Tue 9/12/17 Mon 9/18/17
ADA Ramps 2 to 4 st. N. Side	2 days	Fri 9/15/17 Mon 9/18/17
Demo 4 to 6 st. N. Side	3 days	Wed 9/13/17 Fri 9/15/17
Curb & Gutter 4 to 6 st N. Side	3 days	Mon 9/18/17 Wed 9/20/17
Sidewalk/Drive Pans 4 to 6 st. N. Side	4 days	Wed Mon 9/25/17 9/20/17
ADA Ramps 4 to 6 st. N. Side	2 days	Mon 9/25/17 Tue 9/26/17
Pave Prep	7 days	Wed 9/27/17 Thu 10/5/17
Pave All Rosita	3 days	Mon 10/9/17 Wed 10/11/17
Landscape Improvements	4 days	Mon 10/9/17 Thu 10/12/17
Clean Up- Punch List	5 days	Mon 10/9/17 Fri 10/13/17

Project Schedule

Date: Tue 5/30/17